

List of Projects awarded till 31.03.22 in FY 2021-22 (All Project types)

Sr. No.	Project Name	NH(New)	Total Length	Mode	Name of Concessionaire/ Contractor	Name of IE/AE/ SC	Total Awarded Cost (Rs Cr)	LOA Date - Civil Work	Agreement Date- Contractor	Appointed Date/Start Date- Contractor	Cumulative Physical progress till last month (%)	Cumulative Financial progress till last month (%)	Scheduled Completion Date	Likely Completion Date	PIU	State
1	6L of Chilkararupet bypass from km. 357.400 to km. 371.920 of NH-16 [Revived of earlier terminated N/02004/27001/AP]	16	16.38	HAM	BSCPL Infrastructure Ltd.	SATRA Services and Solutions Private Limited JV with K&J Projects Pvt. Ltd.	712.44	29/04/2021	29/04/2021	28/06/2021	4	5.89	19/03/2023	19/03/2023	Amravati (AP)	Andhra Pradesh
2	6L of Varadharajula to Kumarajapet from km 0.000 to km 43.800 of NH-716B (Pkg-I)	716B	43.80	HAM	KCC Buildcon Pvt. Ltd.	MSV International Inc. in association with ARMENGE Engineering and Management Consultants Pvt. Ltd.	1431.00	31/08/2021	10/11/2021						Chittor	Andhra Pradesh
3	6L of Veera Kaveri Raja Puram to Pondavakkam from km 61.380 to km 96.040 of NH 716B (Pkg-III)	716B	34.66	HAM	KNR Constructions Limited	Dhruv Consultancy Services Ltd. JV with Global Infra Solutions & association with Kaius Consulting Pvt. Ltd.	1041.50	14/09/2021	10/11/2021						Chittor	Andhra Pradesh
4	6L of Pondavakkam to Kannigaipair from km 96.040 to km 116.100 of NH 716B (Pkg-IV)	716B	20.06	HAM	IRB Infrastructure Developers Ltd.	Dhruv Consultancy Services Ltd. JV with Global Infra Solutions & association with Kaius Consulting Pvt. Ltd.	909.00	24/09/2021	21/12/2021						Chittor	Andhra Pradesh

List of Projects awarded till 31.03.22 in FY 2021-22 (All Project types)

Sr. No.	Project Name	NH(New)	Total Length	Mode	Name of Concessionaire/ Contractor	Name of IE/AE/ SC	Total Awarded Cost (Rs Cr)	LOA Date - Civil Work	Agreement Date- Contractor	Appointed Date/Start Date- Contractor	Cumulative Physical progress till last month (%)	Cumulative Financial progress till last month (%)	Scheduled Completion Date	Likely Completion Date	PIU	State
5	6L of Kumarajapet to Veera Kaveri Raja Puram from km.43.800 to km.61.380 of NH-716B (Pkg-II)	716B	17.58	HAM	EKK Infrastructure Limited	MSV International Inc. in association with ARMENGE Engineering and Management Consultants Pvt. Ltd.	577.00	28/08/2021	26/11/2021						Chittor	Andhra Pradesh
6	Bangalore Chennai Expressway (Phase-II Pkg-III) from km.127.000 to Km 156.000 (Bangarupalem to Gudipala section)	TBD	29.00	HAM	Dilip Buildcon Ltd.		1060.00	15/09/2021	07/02/2022		0				Chittor	Andhra Pradesh
7	Bangalore Chennai Expressway (Phase-II Pkg-I) from km.71.000 to Km 96.000 (Bethamangala in the state of Karnataka to Byreddypalli)	TBD	25.00	HAM	Montecarlo Limited		1192.00	15/09/2021	15/02/2022		0				Chittor	Andhra Pradesh
8	Bangalore Chennai Expressway (Phase-II Pkg-II) from km.96.000 to Km 127.000 (Baireddypalle to Bangarupalem section)	TBD	31.00	HAM	APCO Infratech Pvt. Ltd.		2007.00	15/09/2021			0				Chittor	Andhra Pradesh
9	Up gradation of Port Connectivity NH Configuration of existing 2L to 4L road from Achhampeta Junction (NH-216) to Kakinada Anchorage Port Connecting Vakalpudi light house from Km. 0.000 to Km. 13.198 of NH-516F	516F	13.20	EPC	RK Infracorp Pvt Ltd - Suryodaya Infra projects (I) Pvt Ltd (JV)		90.20	10/11/2021							Rajamahendravaram	Andhra Pradesh
10	Khammam-Devarapalle Pkg IV [4L Access Controlled (Greenfield) from Recherla village to Gurvaygudem village (Design Chainage 105+236 to 132+664)]	365BG	27.43	HAM	Bekem - Sri Avantika (JV)	SATRA Service and Solution Pvt. Ltd. in JV with Feedback Infra Pvt Ltd.	517.05	15/09/2021	27/01/2022		0				Rajamahendravaram	Andhra Pradesh

List of Projects awarded till 31.03.22 in FY 2021-22 (All Project types)

Sr. No.	Project Name	NH(New)	Total Length	Mode	Name of Concessionaire/ Contractor	Name of IE/AE/ SC	Total Awarded Cost (Rs Cr)	LOA Date - Civil Work	Agreement Date- Contractor	Appointed Date/Start Date- Contractor	Cumulative Physical progress till last month (%)	Cumulative Financial progress till last month (%)	Scheduled Completion Date	Likely Completion Date	PIU	State
11	Khammam-Devarapalle Pkg V [4L Access Controlled (Greenfield) from Gurvaygudem village to Devarapalle village (Design Chainage 132+664 to 162+126)	365BG	29.46	HAM	Bekem - Sri Avantika (JV)	SATRA Service and Solution Pvt. Ltd. in JV with Feedback Infra Pvt Ltd.	622.00	15/09/2021	27/01/2022		0				Rajamahendravaram	Andhra Pradesh
12	4L of Madanapalli to Pileru Section from Km 0.000 to Km 55.500 of NH-71 (Package-I)	71	55.90	HAM	G R Infraprojects Limited		1577.00	30/03/2022			0	0.00			Tirupati	Andhra Pradesh
13	4L of Pileru to Cherlopalli Section from Km 55.900 to Km 92.8 & 94.5 to 95.717 of NH-71 (Package-II)	71	38.12	HAM	Megha Engineering and Infrastructure Ltd.		778.61	29/03/2022			0	0.00			Tirupati	Andhra Pradesh
14	4L Road from existing East break water upto Convent Junction from Phase 1 of the project start from Km. 0.312 [End of Vishakhapatnam Port Trust (VPT)] to Km. 3.800 [VCTPL Exit Gate]	TBD	3.49	EPC	Sudharma InfraTech Pvt. Ltd.		35.79	02/11/2021	14/02/2022					Visakhapatnam	Andhra Pradesh	
15	6L Aluru - Jakkuva Section of NH-130CD Road from km 365.033 to km 396.800 (Pkg. 1)	130CD	31.77	HAM	H.G. Infra Engineering Limited	ISAN Corporation - Chaitanya Projects Consultancy Pvt. Ltd. (JV)	922.50	30/07/2021	14/10/2021	31/03/2022	0	0.00	30/03/2024	30/03/2024	Vizianagram	Andhra Pradesh
16	6L Kantakapalle – Sabbavaram Section of NH-130CD Road from Km 445.100 to Km 464.662 (Pkg-4)	130CD	19.56	HAM	NKC Projects Private Limited	Dhruv Consultancy Services Ltd. JV with Global Infra Solutions & association with Kaius Consulting Pvt. Ltd.	638.00	24/09/2021	21/12/2021					Vizianagram	Andhra Pradesh	

List of Projects awarded till 31.03.22 in FY 2021-22 (All Project types)

Sr. No.	Project Name	NH(New)	Total Length	Mode	Name of Concessionaire/ Contractor	Name of IE/AE/ SC	Total Awarded Cost (Rs Cr)	LOA Date - Civil Work	Agreement Date- Contractor	Appointed Date/Start Date- Contractor	Cumulative Physical progress till last month (%)	Cumulative Financial progress till last month (%)	Scheduled Completion Date	Likely Completion Date	PIU	State
17	6L Korlam-Kantakapalle Section of NH-130CD Road from Km 421.100 to Km 445.100 (Pkg-3)	130CD	24.00	HAM	Psk Infrastructure and Pvt. Ltd.	Dhruv Consultancy Services Ltd. JV with Global Infra Solutions & association with Kaius Consulting Pvt. Ltd.	772.70	30/07/2021	07/09/2021	19/02/2022	0	0.00	20/02/2024	20/02/2024	Vizianagram	Andhra Pradesh
18	6L flyover at Boragaon, Gorchuk, Lokhra & Basistha Junction on Guwahati Bypass section from Km 146.172 to Km 162.620 of NH-27	27	16.45	EPC	Dhariwal Buildtech Limited	TPF Engineering Pvt. Ltd. in association with MAV Associates LLP	299.99	10/12/2021	13/01/2022	03/03/2022	0		31/08/2024		Guwahati	Assam
19	Balance work of 4L of Narimbanglo-Jatinga Junction-Harangajoroad section from Km 0.000 to Km 49.230 of NH-27	27	49.23	HAM	Dineshchandra R. Agrawal Infracon Pvt. Ltd.		1674.00	10/03/2022							Haflong	Assam
20	4L Elevated Section and at-grade improvements at Begusarai town (Simaria - Khagaria section) from Km. 221.047 to Km. 225.302 of NH-31	31	4.26	EPC	Altis Holding Corporation - Transrail Lighting Limited JV		255.99	23/03/2022							Begusarai	Bihar
21	4L Greenfield Alignment from Kalyanapur to Tal Dashraha of NH-119D (Pkg-III)	119D	47.00	HAM	Megha Engineering and Infrastructure Ltd.		1358.00	30/03/2022							Chhapra	Bihar
22	Balance work - WB-10 (Gandak Bridge) Km 402.00 to Km 440.00 (Devanpur - Kotwa)	27	2.75	Item Rate	Ganeshgarhia Construction Private Limited		137.23	31/03/2022							Darbhanga	Bihar
23	4L Elevated Highway and at grade improvements at Gopalganj Town from Km. 384.000 to Km. 386.750 on NH-27	27	2.75	EPC	ASC Infratech Pvt. Ltd.		184.90	24/11/2021							Darbhanga	Bihar

List of Projects awarded till 31.03.22 in FY 2021-22 (All Project types)

Sr. No.	Project Name	NH(New)	Total Length	Mode	Name of Concessionaire/ Contractor	Name of IE/AE/ SC	Total Awarded Cost (Rs Cr)	LOA Date - Civil Work	Agreement Date- Contractor	Appointed Date/Start Date- Contractor	Cumulative Physical progress till last month (%)	Cumulative Financial progress till last month (%)	Scheduled Completion Date	Likely Completion Date	PIU	State
24	4L Greenfield Alignment of Amas to Shivrampur from 0.000 Km. to 55.002 Km. of NH 119 D (Pkg-I)	119D	55.00	HAM	Megha Engineering and Infrastructure Ltd.		1157.50	17/03/2022							Gaya	Bihar
25	4L Greenfield Alignment of Shivrampur to Ramnagar from Km. 55.002 to Km. 109.300 of NH 119 D (Pkg-II)	119D	54.32	HAM	Megha Engineering and Infrastructure Ltd.		1207.00	22/03/2022							Gaya	Bihar
26	6L of Aurangabad to Bihar-Jharkhand border (Chordaha) section from km. 180.000 to km. 209.827 of NH-2 (PKG-01)	19	29.83	EPC	Barbrik Project Limited		461.57	27/12/2021	24/02/2022	29/03/2022	0	0.00	19/03/2024		Sasaram	Bihar
27	6L of Aurangabad to Bihar-Jharkhand border (Chordaha) section from km. 209.827 to Km. 249.525 of NH-19 (PKG-02)	19	39.70	EPC	VRC Constructions (India) Pvt. Ltd.		552.55	27/12/2021	24/02/2022						Sasaram	Bihar
28	Umagaon-Saharsa (Package-I) Umagaon-Basopatti-Kaluahi & Sharghat-Benipatti-Rahika	227L and 227J	47.75	HAM	Ram Kripal Singh Construction Pvt. Ltd		1228.24	31/03/2022			0				Supaul	Bihar
29	Umagaon-Saharsa (Package-III) Bideshwar Asthan (NH-27, E-W) to Bheja	527A	26.04	HAM	Ram Kripal Singh Construction Pvt. Ltd		1224.00	30/03/2022			0				Supaul	Bihar
30	Umagaon-Saharsa (Package-II) Rahika & Madhubani Bypass (Rahika-Pokharauni-Rampatti)	527A	14.88	HAM	Ram Kripal Singh Construction Pvt. Ltd		1224.00	31/03/2022			0				Supaul	Bihar
31	Development of 6L of Basanwahi – Marangpuri Section from km 99.500 to km 124.661 of NH-130-CD	130CD	25.16	HAM	KMV Projects Ltd.		1084.65	30/03/2022			0				Dhamtari	Chhattisgarh
32	Development of 6L Sargi – Basanwahi Section from km 42.800 to km 99.500 of NH-130CD (Pkg-CG-2)	130CD	56.70	HAM	Dilip Buildcon Ltd.		1255.00	28/02/2022			0				Dhamtari	Chhattisgarh
33	Development of 6L of Jhanki – Sargi Section Road from km 0.000 to km 42.800 of NH-130CD (Pkg-CG-1)	130CD	42.80	HAM	Shalimar Corp Limited - APCO Infratech Private Limited (JV)		1039.42	24/12/2021			0				Dhamtari	Chhattisgarh

List of Projects awarded till 31.03.22 in FY 2021-22 (All Project types)

Sr. No.	Project Name	NH(New)	Total Length	Mode	Name of Concessionaire/ Contractor	Name of IE/AE/ SC	Total Awarded Cost (Rs Cr)	LOA Date - Civil Work	Agreement Date- Contractor	Appointed Date/Start Date- Contractor	Cumulative Physical progress till last month (%)	Cumulative Financial progress till last month (%)	Scheduled Completion Date	Likely Completion Date	PIU	State
34	Development of 6L UER II [Package - II] (Karala Kanjhawala Road till Nangloi - Najafgarh Road) from km. 15.00 to km.28.45	344M	13.45	EPC	Ceigall India Ltd. - Krishna Constructions (JV)	URS Scott Wilson India Pvt. Ltd.	1026.00	23/07/2021	07/10/2021	28/10/2021	3	2.66	27/10/2023	27/10/2023	Dwarka	Delhi
35	Development of 6L UER II [Package - III] (Nangloi - Najafgarh Road till Sector 24 Dwarka) from km. 28.45 to km. 38.111	344M	9.66	EPC	Gawar Construction Ltd. - E5 Infrastructure Pvt. Ltd (JV)	URS Scott Wilson India Pvt. Ltd.	655.00	12/08/2021	27/09/2021	28/10/2021	16	15.26	27/10/2023	27/10/2023	Dwarka	Delhi
36	Development of 6L UER II [Package - I] (NH-1 Near Bakoli till Karala Kanjhawala Road) from km. 0.70 to km.15.00	344M	15.70	EPC	H.G. Infra Engineering Limited	URS Scott Wilson India Pvt. Ltd.	1393.11	23/07/2021	08/09/2021	28/10/2021	4	3.60	27/10/2023	27/10/2023	Dwarka	Delhi
37	Development of 4L UER II [Package - V] (Spur to Bahadurgarh Bypass) (NH-10) from km. 0.00 to km.7.30	344 N	7.30	EPC	S.S. Builders JV with Diamond Construction Co.	URS Scott Wilson India Pvt. Ltd.	238.99	29/07/2021	09/09/2021	21/10/2021	5		20/10/2023	20/10/2023	Dwarka	Delhi
38	Akshardham - DL/UP Border (Pkg-01)	709B	14.75	EPC	Gawar Construction Ltd. - E5 Infrastructure Pvt. Ltd (JV)	LEA Associates South Asia Pvt. Ltd.	1100.00	15/07/2021	19/08/2021		0				Ghaziabad	Delhi
39	Improvement Works at Dumad Junction at Merging of Ahmedabad Vadodara Section of NH-48, Ahmedabad Vadodara NE-1 & Sama-Savli Road	48	2.69	EPC	Apex Tarmac Pvt. Ltd.	LEA Associates South Asia Pvt. Ltd.	27.01	08/07/2021	06/10/2021	21/12/2021	0		21/12/2023		Ahmedabad	Gujarat
40	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-26) (Ch.696+890 to Ch.726+390)	148N	30.00	EPC	Atlas Construction Pvt. Ltd. - NKC (JV)	LEA Associates South Asia Pvt. Ltd.	1038.99	11/11/2021	03/02/2022		0				Godhra	Gujarat
41	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-27) (Ch.729.700 to Ch.756.052)	148N	29.00	EPC	GHV (India) Pvt Ltd.	LEA Associates South Asia Pvt. Ltd.	719.35	30/07/2021	28/10/2021	14/02/2022	4		14/02/2024		Godhra	Gujarat
42	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-28) (Ch.756+052 to Ch.781+282)	148N	26.00	EPC	GHV (India) Pvt Ltd.	LEA Associates South Asia Pvt. Ltd.	681.21	27/05/2021	08/10/2021	16/11/2021	8		15/11/2023		Godhra	Gujarat

List of Projects awarded till 31.03.22 in FY 2021-22 (All Project types)

Sr. No.	Project Name	NH(New)	Total Length	Mode	Name of Concessionaire/ Contractor	Name of IE/AE/ SC	Total Awarded Cost (Rs Cr)	LOA Date - Civil Work	Agreement Date- Contractor	Appointed Date/Start Date- Contractor	Cumulative Physical progress till last month (%)	Cumulative Financial progress till last month (%)	Scheduled Completion Date	Likely Completion Date	PIU	State
43	Upgradation to 4L PS from Bhimasar, Junction of NH-41 to Anjar- Bhuj upto Airport Junction from Km 0.000 to Km 65.478 of NH-341	341	59.75	HAM	G R Infraprojects Limited		1085.00	30/03/2022							Palanpur	Gujarat
44	4L PS Divided Carriageway from Patan (Near Rajpur) to Gojariya From Km 52.000 to Km 128.940 of NH-68	68	76.94	EPC	WAGAD INFRAPROJECTS PVT. LTD. - RACHANA INFRASTRUCTURE LIMITED (JV)		741.00	28/03/2022							Palanpur	Gujarat
45	Widening to 6L of Existing 4L Jetpur - Gondal - Rajkot Section from Km. 117.600 to Km. 185.00 on NH-27	27	67.40	EPC	Engineering Projects (India) Ltd. - Varaha Infra Limited (JV)		1204.81	31/03/2022							Rajkot	Gujarat
46	Vadodara Mumbai Expressway (Jujuwa to Gandeva) (Phase IB - Pkg VIII) [Km 154.600 to Km 190.000]	NE-4	36.00	HAM	Roadway Solutions India Infra Ltd.	LEA Associates South Asia Pvt Ltd	1858.74	27/05/2021	22/06/2021		0				Surat Expressway	Gujarat
47	Vadodara Mumbai Expressway (Karvad to Jujuwa) (Phase IB - Pkg IX) [Km 128.000 to Km 154.600]	NE-4	26.00	HAM	Roadway Solutions India Infra Ltd.	LEA Associates South Asia Pvt. Ltd. - Pioneer Infra Consultant Pvt. Ltd. (JV)	1180.00	30/07/2021	01/11/2021		0				Surat Expressway	Gujarat
48	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-V) from Junction with Ambala-Kaithal-Hissar road (NH-152) near Kharak Pandwa village to Junction with Patiala-Samana-Patran road (SH-10) near Ghagga village (Km 120+250 to Km 157+920)	152 ,SH-10	37.67	HAM	CDS Infra Projects Limited	SA Infrastructure Consultants Private Limited in JV with Upham International Corporation	1366.00	07/06/2021	20/09/2021		0				Bhiwani	Haryana
49	Improvement of Dharuhera-Bhiwadi link road (NH-919) to 4L with Service Road, starting from km 67.820 of NH-48 upto km 22.400 of NH-919	919	4.30	EPC	Shivalaya Construction Co. Pvt. Ltd.	CEMOSA in JV with ARKITECHNO Consultants (India) Pvt Ltd	77.40	01/12/2021	06/01/2022	07/02/2022	0		06/08/2023		Rewari	Haryana

List of Projects awarded till 31.03.22 in FY 2021-22 (All Project types)

Sr. No.	Project Name	NH(New)	Total Length	Mode	Name of Concessionaire/ Contractor	Name of IE/AE/ SC	Total Awarded Cost (Rs Cr)	LOA Date - Civil Work	Agreement Date- Contractor	Appointed Date/Start Date- Contractor	Cumulative Physical progress till last month (%)	Cumulative Financial progress till last month (%)	Scheduled Completion Date	Likely Completion Date	PIU	State
50	Development of 4L UER II [Package - IV] (Spur to Sonipat Bypass) from km. 0.00 to km.29.60	344P	29.60	EPC	Ram Kumar Contractor - Bharat Construction India Pvt. Ltd. (JV)	URS Scott Wilson India Pvt. Ltd.	694.00	29/07/2021	26/08/2021	26/11/2021	8	0.00	25/11/2023	25/11/2023	Sonipat	Haryana
51	Strengthening and improvement of 2/4L PS of Jind-Karnal section from km. 68.857 to km. 82.227 of NH-709A	709A	13.37	EPC	Kaluwala Construction Private Limited	Cemosa in association with G-Eng Advisory Services Pvt. Ltd.	16.81	25/10/2021	27/12/2021	11/02/2022			10/08/2022		Sonipat	Haryana
52	4L of Bhangbar (Near Ranital) to Kangra Bypass Section of Old NH-88 (New NH-303,503) up to Intersection with NH-154 from Km 175.270 to Km 193.400 (Pkg-VB)	303503	18.13	HAM	Gawar Construction Ltd	Intercontinental Consultants and Technocrats Pvt. Ltd.	1100.00	12/04/2021	22/06/2021		0				Hamirpur	Himachal Pradesh
53	Rehabilitation and Up-gradation of existing road to 2L PS from End of Hamirpur Bypass (near Chilbahal) to Bhangbar section from Km. 138.295 to Km.175.270 of NH-88 (Pkg-IV)	88	36.98	HAM	NG Projects Ltd.		435.00	28/03/2022							Hamirpur	Himachal Pradesh
54	4L Sundar Nagar Bypass from Km.173.900 to Km.179.600 of NH-21	21	6.68	EPC	Kaluwala Construction Private Limited		99.69	31/03/2022			0	0.00			Mandi	Himachal Pradesh
55	4L of Mo - Sihuni from km. 42.00 to km. 51.00 of Old NH-20 (new NH-154) (Package-IB)	154	8.33	HAM	Gawar Construction Ltd	Segmental Consulting & Infrastructure Advisory Pvt	529.00	24/05/2021	08/07/2021						Palampur	Himachal Pradesh
56	Rehabilitation and Upgradation to 4L configuration & Strengthening of Sihuni to Rajol from Km 51.000 to Km 72.000 of NH-154	154	18.45	HAM	Gawar Construction Ltd		389.00	25/03/2022							Palampur	Himachal Pradesh
57	4L of End of Pinjore Bypass - Baddi - Nalagarh section (km. 4.200 to km. 35.370) of NH-21A	21A	31.00	EPC	Patel Infrastructure Limited	Chaitanya Project Consultancy Pvt. Ltd.	469.00	30/09/2021	02/11/2021						Shimla	Himachal Pradesh

List of Projects awarded till 31.03.22 in FY 2021-22 (All Project types)

Sr. No.	Project Name	NH(New)	Total Length	Mode	Name of Concessionaire/ Contractor	Name of IE/AE/ SC	Total Awarded Cost (Rs Cr)	LOA Date - Civil Work	Agreement Date- Contractor	Appointed Date/Start Date- Contractor	Cumulative Physical progress till last month (%)	Cumulative Financial progress till last month (%)	Scheduled Completion Date	Likely Completion Date	PIU	State
58	Delhi-Amritsar-Katra Expressway (Phase-II Pkg-XIV) from Junction with Pathankot-Gurdaspur road (NH-54) near Balsua to Junction with Hiranagar Road near village Gurha Baildaran (km 423+500 to km 468+100)	54	44.60	HAM	Megha Engineering and Infrastructure Ltd.		1939.00	13/12/2021	04/03/2022		0				Jammu	Jammu and Kashmir
59	Delhi-Amritsar-Katra Expressway (Phase-II Pkg-XV) [Junction with Hiranagar Road near village Gurha Baildaran to Junction with Jammu Ring Road (NH-244A) near Jakh village from Km 468+100 to Km 503+250]	44	35.15	HAM	Vishwa Samudra Engineering Pvt. Ltd.		1870.00	15/12/2021	31/01/2022		0				Jammu	Jammu and Kashmir
60	Delhi-Amritsar-Katra Expressway (Phase-II Pkg-XVI) Existing Jakh (Vijaypur)-Kunjwani section of NH-44 including spur Connectivity to Jammu Airport (NH-144A) [Km 503+500 to km 514+500]	44 , 144A	21.00	HAM	Shivalaya Construction Co. Pvt. Ltd.	Theme Engineering Services Pvt. Ltd.	1765.00	06/10/2021	23/11/2021		0				Jammu	Jammu and Kashmir
61	Rectification of 02 Nos. Black spots at Maheshwar (From Km. 65.338 to Km. 65.746, From Km. 66.175 to Km. 66.885) & at Chichi Mata (From Km. 70.684 to Km. 71.310) in District Samba of NH-44(Pkg-IV)	44	1.74	EPC	Ceigall India Ltd.	TPF Getinsa Eurostudios SL - Segmental Consulting & Infrastructure (JV)	15.36	21/08/2021	22/10/2021	21/12/2021			20/12/2022	20/12/2022	Jammu	Jammu and Kashmir
62	Rectification of Black Spot at Mansar Morh from Km. 69.780 to Km. 70.690 of NH-44	44	0.91	EPC	Shree Associates	TPF Getinsa Eurostudios SL - Segmental Consulting & Infrastructure (JV)	15.95	14/07/2021	10/09/2021	14/10/2021	56	56.01	13/10/2022	13/10/2022	Jammu	Jammu and Kashmir

List of Projects awarded till 31.03.22 in FY 2021-22 (All Project types)

Sr. No.	Project Name	NH(New)	Total Length	Mode	Name of Concessionaire/ Contractor	Name of IE/AE/ SC	Total Awarded Cost (Rs Cr)	LOA Date - Civil Work	Agreement Date- Contractor	Appointed Date/Start Date- Contractor	Cumulative Physical progress till last month (%)	Cumulative Financial progress till last month (%)	Scheduled Completion Date	Likely Completion Date	PIU	State
63	Rectification of Black Spot at Samba from Km. 67.180 to Km 69.030 of NH-44 (Pkg-V)	44	1.85	EPC	Kaluwala Construction Private Limited	TPF Getinsa Euroestudios, S.L. in association with Segmental Consulting & Infrastructure Advisory (P) Ltd.	75.99	15/07/2021	07/10/2021	07/10/2021	73	73.31	04/07/2023	04/07/2023	Jammu	Jammu and Kashmir
64	Construction of Tunnels/Viaducts at identified sliding/slip zones at Km 130.550 to Km.130.750; Km. 131.170 to Km. 131.763; Km. 132.560 to Km. 133.168; Km. 133.590 to Km. 133.743 and Km. 147.877 to Km. 148.715 of Udampur-Ramban section of NH-44	44	2.22	EPC	Bharat Constructions (India) Pvt. Ltd. in JV with Ram Kumar Contractors	TPF Getinsa Euroestudios, S.L. in association with Segmental Consulting & Infrastructure Advisory (P) Ltd.	371.00	15/12/2021	27/01/2022		0	0.00			Ramban	Jammu and Kashmir
65	4L of twin tube tunnel configuration including approaches from Marog to Digdol (from Km.154.210 to Km.158.650 (North Bound) and from Km.155.940 to Km.160.260 (South Bound)) of Ramban to Banihal (Pkg-I) of Old NH-1A (New NH-44)	44	4.38	EPC	TATA Projects Ltd.		1031.00	29/11/2021							Ramban	Jammu and Kashmir
66	Balance works of 4L of Ramban to Banihal section from Km. 151.000 to Km. 187.000 of NH-44	44	16.66	EPC	Dineshchandra R. Aggarwal Infracon Pvt Ltd in JV with ABCI Infrastructures Pvt. Ltd.	Rodic Consultants Pvt. Ltd. - Euro Studios Pvt. Ltd (JV)	633.39	22/10/2021	26/11/2021	20/01/2022	0	0.00	20/01/2024		Ramban	Jammu and Kashmir
67	4L of Km.165.092 to Km.171.855 (North Bound) and from Km.166.895 to Km.173.638 (South Bound), excl. certain reaches of North Bound and South Bound of Ramban to Banihal (Pkg-III) of Old NH-1A (New NH-44)	44	6.02	EPC	Ceigall India Ltd.		369.00	02/09/2021	08/10/2021	04/02/2022	0	0.00	03/08/2024	03/08/2024	Ramban	Jammu and Kashmir

List of Projects awarded till 31.03.22 in FY 2021-22 (All Project types)

Sr. No.	Project Name	NH(New)	Total Length	Mode	Name of Concessionaire/ Contractor	Name of IE/AE/ SC	Total Awarded Cost (Rs Cr)	LOA Date - Civil Work	Agreement Date- Contractor	Appointed Date/Start Date- Contractor	Cumulative Physical progress till last month (%)	Cumulative Financial progress till last month (%)	Scheduled Completion Date	Likely Completion Date	PIU	State
68	4L twin tube tunnel including approaches from Digidol to Khuni Nallah (North Bound connecting with existing major bridge on NB) and South Bound connecting with Tunnel T4 ,Single tube tunnel of Ramban to Banihal (Pkg-II) of Old NH-1A (New NH-44)	44	3.20	EPC	Ceigall India Limited-Patel Engineering Limited (JV)		846.00	03/09/2021	08/10/2021	01/02/2022	0	0.00	07/06/2024	07/06/2024	Ramban	Jammu and Kashmir
69	Overlay of Ramban to Banihal Section From KM. 151.000 to KM. 187.000 of NH-44	44	36.00	Item Rate	Gawar Construction Ltd	Rodic Consultants Pvt. Ltd. - Euro Studios Pvt. Ltd (JV)	19.97	08/04/2021	16/04/2021	16/04/2021	100	100.00	16/10/2021	30/11/2021	Ramban	Jammu and Kashmir
70	4L of Ormanjhi-Gola section from Km 81.450 to Km 53.600 of NH-320B(PKG-II)	320B	27.85	HAM	Barbrik Projects Ltd.		732.00	29/03/2022							Dhanbad	Jharkhand
71	4L of Gola-Bokaro(Jaina More) section from Km 53.600 to Km 21.110 of NH-320(PKG-1)	320	32.49	HAM	NG Projects Ltd.		647.00	29/03/2022							Dhanbad	Jharkhand
72	6L Grade Separator at Km 36.530 with LVUP at Km 36.894 including approaches to grade separator & LVUP from Km 35.840 to 37.240 in Barhi-Hazaribagh section (Hazaribagh Bypass) of NH-20	20	1.40	EPC	PRL Projects and Infrastructure Limited	Theme Engineering Services Pvt. Ltd.	42.71	20/04/2021	23/06/2021	07/07/2021	12		07/01/2023	07/01/2023	Hazaribagh	Jharkhand
73	Elevated Corridor in Ranchi city from Km 0.00 to Km 3.260 of NH-75 including down ramp on NH-23 from Km 0.100 to Km 0.600	75 & 23	3.76	EPC	KCC Buildcon Pvt. Ltd.		291.00	30/03/2022			0				Ranchi	Jharkhand
74	Construction of ROB between Piska and Itki Railway Station in Ranchi at Km 14.730 of NH-23	43	0.70	EPC	Anand Construction		39.57	17/03/2022							Ranchi	Jharkhand
75	Bangalore Ring Road (STRR)-NH-948A- Package-I of Phase-III from Belagondapalli (TN) to TN/KNT border from km 144.480 to 179.969	948A	35.49	HAM	Montecarlo Limited		912.60	30/03/2022			0				Bangalore-Expressway	Karnataka

List of Projects awarded till 31.03.22 in FY 2021-22 (All Project types)

Sr. No.	Project Name	NH(New)	Total Length	Mode	Name of Concessionaire/ Contractor	Name of IE/AE/ SC	Total Awarded Cost (Rs Cr)	LOA Date - Civil Work	Agreement Date- Contractor	Appointed Date/Start Date- Contractor	Cumulative Physical progress till last month (%)	Cumulative Financial progress till last month (%)	Scheduled Completion Date	Likely Completion Date	PIU	State
76	Bangalore/TN border to Hoskote	648	21.00	EPC	S&P Infrastructure Developers Pvt. Ltd. - Skylark Infra Engineering Pvt. Ltd. (JV)		387.22	31/03/2022							Bengaluru	Karnataka
77	Tumkur - Nelamangala (6L)	4	45.50	EPC	H.G. Infra Engineering Limited	MSV International Inc. - MSV international Tech. Pvt. Ltd. (JV)	844.11	31/01/2022			0	0.00			Chitradurga	Karnataka
78	Balance work of 2L PS from Km 30.800 to Km 70.800 and 2L with Rigid Carriageway from Km 70.800 to km 84.120 of Khanapur-KA/GOA Border section of NH-4A	4A	54.12	EPC	V.M. Matere Infrastructures (India) Pvt.Ltd.		140.00	16/03/2022							Dharwad	Karnataka
79	2L PS from km 0.000 to km 69.480 of Sanquelim to Belagavi Section of NH-748AA	748AA	69.48	EPC	NSC Projects Pvt. Ltd.		131.95	16/03/2022							Dharwad	Karnataka
80	6L from Belgaum to Sankeshwar Bypass from Km. 515.000 to Km. 555.017 of NH-48 (Pkg-I)	48	40.02	EPC	Ashoka Buildcon Limited		829.49	24/01/2022			0				Dharwad	Karnataka
81	6L from Sankeshwar Bypass to MH-KNT Border from Km. 555.017 to Km. 592.853 of NH-48 (Pkg-II)	48	37.84	EPC	S M Autade Pvt Ltd		793.00	27/01/2022							Dharwad	Karnataka
82	Yekkambi-Haveri	766E	74.98	EPC	Ammapur Infrastructure Pvt. Ltd.	Theme Engineering Services Pvt. Ltd.	174.00	25/11/2021	29/12/2021	12/01/2022	0		04/04/2022	04/04/2022	Dharwad	Karnataka
83	6L of MH/KN Border (Nimbal Village) to KN/TS Border (Singnodi Village) from Km. 26.000 to Km. 97.000 in Gulbarga of NH-150C (Pkg-II)	150C	71.00	HAM	PNC Infratech Pvt. Ltd.		1437.72	30/03/2022							Gulbarga	Karnataka
84	6L of MH/KN Border (Nimbal Village) to KN/TS Border (Singnodi Village) from Km. 162.5 to Km. 203.100 in Raichur of NH-150C (Pkg-IV)	150C	40.60	HAM	Montecarlo Limited		912.60	30/03/2022							Gulbarga	Karnataka

List of Projects awarded till 31.03.22 in FY 2021-22 (All Project types)

Sr. No.	Project Name	NH(New)	Total Length	Mode	Name of Concessionaire/ Contractor	Name of IE/AE/ SC	Total Awarded Cost (Rs Cr)	LOA Date - Civil Work	Agreement Date-Contractor	Appointed Date/Start Date-Contractor	Cumulative Physical progress till last month (%)	Cumulative Financial progress till last month (%)	Scheduled Completion Date	Likely Completion Date	PIU	State
85	Short Term Rectification of 5 nos. of blackspots of Jewargi - Shahapur from Km. 0.000 to Km. 50.000	150A	50.00	Item Rate	Arjunvaishnavi Infrastructure and Developers Pvt. Ltd.		1.18	26/04/2021			0				Gulbarga	Karnataka
86	Road connectivity from Kasarkoda side of Honavar Port to NH-66 at Km 195.5	66	4.00	EPC	Viva Infrastructure Pvt. Ltd.		87.50	08/12/2021	09/02/2022		0				Mangalore	Karnataka
87	6L of Kodugallur to Edappally section from km 397.850 to km 423.00 of NH - 66 (old NH-17)	66	25.15	HAM	Oriental Structural Engineers Pvt. Ltd.		1617.20	28/12/2021	14/03/2022						Cochin	Kerala
88	6L of Kappirikkad to Thalikulam section from km 335.85 to km 369.015 of NH - 66 (old NH-17)	66	33.17	HAM	Shivalaya Construction Co. Pvt. Ltd.		1164.31	24/09/2021	15/11/2021						Cochin	Kerala
89	6L of Thalikulam to Kodugallur section from km 369.015 to km 397.850 of NH - 66 (old NH-17)	66	28.84	HAM	Shivalaya Construction Co. Pvt. Ltd.		1420.00	24/09/2021	15/11/2021						Cochin	Kerala
90	Thuravoor Thekku-Paravoor	66	37.90	EPC	KCC Buildcon Pvt. Ltd.		1118.00	15/11/2021	17/01/2022	17/03/2022	0		18/09/2024	18/09/2024	Thiruvananthapuram	Kerala
91	Paravoor-Kottankulangara	66	37.50	EPC	SEW Infrastructure Limited		1152.00	22/03/2022			0				Thiruvananthapuram	Kerala
92	Kadambattukonam-Kazhakuttom	66	29.28	EPC	RDS Project Limited		795.00	04/03/2022							Thiruvananthapuram	Kerala
93	Kottankulangara- Start of Kollam Bypass	66	31.50	HAM	Vishwa Samudra Oachira Expressway Private Limited.		1580.00	06/08/2021	07/10/2021		0				Thiruvananthapuram	Kerala
94	Start of Kollam Bypass - Kadambattukonam	66	31.80	HAM	Kollam Highways Private Limited		1284.70	14/09/2021	08/11/2021						Thiruvananthapuram	Kerala
95	4L of Obedullganj - Budni section from Km. 8.400 to Km. 20.700 in Ratanpani Wildlife area of NH - 69	69	12.30	EPC	Bansal Construction Works Pvt. Ltd.		257.59	30/03/2022							Bhopal	Madhya Pradesh

List of Projects awarded till 31.03.22 in FY 2021-22 (All Project types)

Sr. No.	Project Name	NH(New)	Total Length	Mode	Name of Concessionaire/ Contractor	Name of IE/AE/ SC	Total Awarded Cost (Rs Cr)	LOA Date - Civil Work	Agreement Date-Contractor	Appointed Date/Start Date-Contractor	Cumulative Physical progress till last month (%)	Cumulative Financial progress till last month (%)	Scheduled Completion Date	Likely Completion Date	PIU	State
96	4L of Harda - Betul (Pkg-II) from Km. 30.00 to Km.81.00 [Temagaon to Chicholi]	47	51.00	EPC	S&P Infrastructure Developers Pvt. Ltd. - Skylark Infra Engineering Pvt. Ltd. (JV)		283.24	31/03/2022			0				Harda	Madhya Pradesh
97	4L of Indore - Boregaon (Pkg-III) [Balwara to Dhangaon] from km. 42.260 to km. 82.6810 of NH347BG & 753L	347BG	40.35	EPC	GHV (India) Pvt Ltd.	Highway Engineering Consultant	599.00	23/06/2021	19/01/2022		0				Indore	Madhya Pradesh
98	6L flyover at Rau circle at from km 11.700 to Km 12.920 in 6L Indore -Dewas Section of NH-52	52	1.22	EPC	Vindhya Construction Company		29.79	11/03/2022							Indore	Madhya Pradesh
99	Indore - Harda (Pkg-I) [Indore to Raghav Garh from km. 0.00 to km. 29.30]	47	29.60	EPC	PD AGRAWAL INFRASTRUCTURE LIMITED		358.74	30/03/2022			0				Indore	Madhya Pradesh
100	Indore - Edlabad (Pkg-II) [Tejajinagar to Balwara]	347BG	34.00	HAM	Megha Engineering and Infrastructure Ltd.		924.44	31/03/2022			0				Indore	Madhya Pradesh
101	2L PS of Satna - Maihar Section of NH-135BG from Km 80.800 to Km 120.125	135BG	39.33	EPC	GRTCPL-AIPL(JV)	Highway Engineering Consultant	328.77	14/09/2021	03/01/2022	21/02/2022	7	0.00	20/02/2024		Jabalpur	Madhya Pradesh
102	4L of Sagar - Mohari from Km.8 to Km.50 (Pkg-I)	934	42.30	EPC	Bansal Construction Works Pvt. Ltd.	Highway Engineering Consultant	346.36	22/07/2021	22/02/2022		0				Sagar	Madhya Pradesh
103	Berkhedi to Godpehra on NH-44 (Sagar link road)	146	28.52	EPC	PD AGRAWAL INFRASTRUCTURE LIMITED - Prakash Asphaltings & Toll Highways (India) Ltd. (JV)		287.82	31/03/2022			0				Sagar	Madhya Pradesh
104	4L of Ujjain to Badnawar from km 26.900 to km 96.00 of NH-752D	752D	69.10	HAM	G R Infraprojects Limited		907.00	24/03/2022			0				Ujjain	Madhya Pradesh

List of Projects awarded till 31.03.22 in FY 2021-22 (All Project types)

Sr. No.	Project Name	NH(New)	Total Length	Mode	Name of Concessionaire/ Contractor	Name of IE/AE/ SC	Total Awarded Cost (Rs Cr)	LOA Date - Civil Work	Agreement Date- Contractor	Appointed Date/Start Date- Contractor	Cumulative Physical progress till last month (%)	Cumulative Financial progress till last month (%)	Scheduled Completion Date	Likely Completion Date	PIU	State
105	4L of Suhagadi to Bardiya Amra from Km. 89.200 to Km. 135.351 of NH-148NG (Pkg-III)	752D	46.15	HAM	MKC Infrastructure Ltd.		598.00	07/03/2022							Ujjain	Madhya Pradesh
106	4L of Chandesara to Khedakhajuriya from Km. 0.000 to () 750 & Km 0.000 to km 41.400 of NH-148NG (Pkg-I)	752D	42.15	HAM	GHV (India) Pvt Ltd.		617.25	28/02/2022							Ujjain	Madhya Pradesh
107	4L of Khedakhajuriya to Suhagadi from Km. 41.400 to Km. 89.200 of NH-148NG (Pkg-II)	148NG	47.80	HAM	Ravi Infrabuild Projects Private Limited		601.09	28/02/2022			0				Ujjain	Madhya Pradesh
108	4L bypass to Mozari town (Taluka-Tiwasa) from km. 0.000 to km. 6.100 of NH-53	53	6.10	EPC	Dristti Structural Engineering Private Limited		52.00	30/03/2022							Amravati (MH)	Maharashtra
109	4L of Bamni - Rajura - Warur - Devada upto M.S. Border of NH - 930D (from km 19.000 to km 52.425)	930D	33.43	EPC	G R Infraprojects Limited		790.28	30/03/2022			0				Chandrapur	Maharashtra
110	4L of Rajura-Korpana-Adilabad Road upto M.S. Border from km 32.910 to km 89.090 of NH-353B	353B	56.18	EPC	G R Infraprojects Limited		851.77	30/03/2022			0				Chandrapur	Maharashtra
111	4L of Ratnagiri - Kolhapur section of NH-166 from km 0.000 to km 19.769 and km 31.000 to km 67.140 (Pkg - I)	166	55.91	HAM	Ravi Infrabuild Projects Private Limited		930.00	29/03/2022			0				Kolhapur	Maharashtra
112	4L of Ratnagiri - Kolhapur section from km 112.340 to km 145.300 of NH-166 (Pkg-III)	166	32.96	HAM	Megha Engineering and Infrastructure Ltd.		986.00	29/03/2022			0				Kolhapur	Maharashtra
113	4L of Ratnagiri - Kolhapur section from km 67.140 to km 112.340 of NH-166 (Pkg - II)	166	45.20	HAM	J M Mhatre Infra Pvt Ltd - Thakur Infraprojects Pvt. Ltd. (JV)		839.00	30/03/2022			0				Kolhapur	Maharashtra
114	6L of Kagal-Satara section from Km 658.000 to Km 725.000 of NH-48 (Pkg-II)	48	67.00	BOT Toll	Adani Road Transport Ltd.		2008.47	30/03/2022			0				Kolhapur	Maharashtra

List of Projects awarded till 31.03.22 in FY 2021-22 (All Project types)

Sr. No.	Project Name	NH(New)	Total Length	Mode	Name of Concessionaire/ Contractor	Name of IE/AE/ SC	Total Awarded Cost (Rs Cr)	LOA Date - Civil Work	Agreement Date- Contractor	Appointed Date/Start Date- Contractor	Cumulative Physical progress till last month (%)	Cumulative Financial progress till last month (%)	Scheduled Completion Date	Likely Completion Date	PIU	State
115	Design and Construction of Service Road for improvement of Accident Black spot at Kashil (km. 708.000) on Kagal - Satara section of NH-48	48	1.40	EPC	Uday D. Jadhav Constructions		4.44	23/04/2021	27/05/2021	15/06/2021			14/12/2021		Kolhapur	Maharashtra
116	Design and Construction of Standalone VUP for the rectification of Accident Blackspot at Indoli Phata (Km. 704.200) on Kagal - Satara section of NH-48	48	1.18	EPC	Raj Infrastructure Development (I) Pvt. Ltd.	Not Assign	31.38	23/04/2021	17/05/2021	15/06/2021			14/12/2022		Kolhapur	Maharashtra
117	Design and Construction of Standalone VUP for the rectification of Accident Blackspot at Masur Phata (km. 697.800) Kagal - Satara section of NH-48	48	1.06	EPC	Raj Infrastructure Development (I) Pvt. Ltd.		32.64	23/04/2021	17/05/2021	16/06/2021	0		15/12/2022		Kolhapur	Maharashtra
118	6L of Wainganga Bridge - Bhandara (including Bhandara Bypass) section from km 485.000 to km 499.800 of NH-53 (old NH-6)	53	14.80	EPC	Shri Swami Samarth Engineers Ltd.	TPF Engineering Pvt. Ltd.	421.40	22/12/2021	27/01/2022						Nagpur (PD-1)	Maharashtra
119	4L of existing 2/4L stretch from Lonand to Dive Ghat (Km 166.400 to Km 220.900) of Mohol – Alandi section of NH-965 (Pkg - V)	965	54.50	EPC	Thakur Infraprojects Pvt. Ltd. - T & T Infra Limited (JV)		519.93	31/01/2022	08/03/2022		0				Pune	Maharashtra
120	Vadodara Mumbai Expressway (Phase II - Pkg XVI) [Km. 43.000 to Km. 69.800 of Spur] (Amne - Bhoj)	NE 4	26.80	HAM	Shivalaya Construction Co. Pvt. Ltd.		1450.00	29/10/2021	22/12/2021		0				Thane	Maharashtra
121	Vadodara Mumbai Expressway (Phase II - Pkg XIV) [Km. 3.000 to Km. 20.200 of Spur] (Shirsad - Akloli)	NE 4	17.20	HAM	IRCON International Limited		1124.00	30/11/2021	27/01/2022		0				Thane	Maharashtra
122	Vadodara Mumbai Expressway (Phase II - Pkg XV) [Km. 20.200 to Km. 43.000 of Spur] (Akloli - Amne)	NE 4	22.80	HAM	Agroh Infrastructre & Developer Pvt. Ltd.		990.00	30/11/2021	31/01/2022		0				Thane	Maharashtra
123	Vadodara Mumbai Expressway (Phase II - Pkg XVII) [Km. 69.800 to Km. 79.783 of Spur] (Bhoj - Morbe)	NE 4	9.98	HAM	IRCON International Limited		1436.00	24/12/2021	18/02/2022		0				Thane	Maharashtra

List of Projects awarded till 31.03.22 in FY 2021-22 (All Project types)

Sr. No.	Project Name	NH(New)	Total Length	Mode	Name of Concessionaire/ Contractor	Name of IE/AE/ SC	Total Awarded Cost (Rs Cr)	LOA Date - Civil Work	Agreement Date- Contractor	Appointed Date/Start Date- Contractor	Cumulative Physical progress till last month (%)	Cumulative Financial progress till last month (%)	Scheduled Completion Date	Likely Completion Date	PIU	State
124	6L Greenfield Baunsagar - Baraja Section of NH-130-CD Road from km 293+000 to km 338+500 (Package – OD-6)	130CD	45.50	HAM	H.G. Infra Engineering Limited	SA Infrastructure Consultants Pvt. Ltd. in Association with Rotrans Infra Projects Pvt. Ltd.	1123.11	25/10/2021	14/12/2021						Koraput	Odisha
125	6L Greenfield Kaliagura – Baunsagar Section of NH-130-CD Road from km 249+000 to km 293+000 (Package – OD-5)	130CD	44.00	HAM	H.G. Infra Engineering Limited	SA Infrastructure Consultants Pvt. Ltd. in Association with Rotrans Infra Projects Pvt. Ltd.	1492.11	25/10/2021	14/12/2021						Koraput	Odisha
126	6L Greenfield Kandili - Aluru Section of NH-130-CD Road from km 342+500 to km 365+033 (Package-OD-8)	130CD	22.53	HAM	Max Infra (I) Limited - Bekem Infra Projects Pvt. Ltd. (Consortium)		1396.09	31/01/2022							Koraput	Odisha
127	6L Greenfield Baraja - Kandili Section of NH- 130-CD Road from km 338+500 to km 342+500 (Package-OD-7)	130CD	4.00	HAM	Dineshchandra R. Agrawal Infracon Pvt. Ltd.		618.10	31/01/2022							Koraput	Odisha
128	6L Major Bridge including Approaches from Km.172.895 to Km.173.670 of NH-520	520	0.77	EPC	Barbrik Projects Ltd.	L.N. Malviya infra projects Pvt. Ltd.	62.00	05/05/2021	27/07/2021	18/09/2021	3	0.00	17/03/2023	17/03/2023	Rourkela	Odisha
129	Construction of 6L VUP at Km. 245.900 including approaches between Km. 245.545 to Km. 246.330 and FOB at Km. 246.760 on Brahamani Bypass - Rajamunda Section of NH-143	143	0.79	EPC	Vijay Kumar Sahu Infrastructure Pvt. Ltd.	Theme Engineering Services Pvt. Ltd.	14.89	21/10/2021	22/12/2021	20/01/2022	0		19/01/2023		Rourkela	Odisha
130	2/4L of Ghoman-Tanda	503A	31.50	HAM	Megha Engineering and Infrastructure Ltd.		639.00	31/03/2022			0				Amritsar	Punjab

List of Projects awarded till 31.03.22 in FY 2021-22 (All Project types)

Sr. No.	Project Name	NH(New)	Total Length	Mode	Name of Concessionaire/ Contractor	Name of IE/AE/ SC	Total Awarded Cost (Rs Cr)	LOA Date - Civil Work	Agreement Date- Contractor	Appointed Date/Start Date- Contractor	Cumulative Physical progress till last month (%)	Cumulative Financial progress till last month (%)	Scheduled Completion Date	Likely Completion Date	PIU	State
131	Amritsar Bypass (Pkg III) from km. 71.496 to km. 105.158	354	49.94	EPC	SKS Infra Projects Pvt. Ltd. - KRC Infra Projects Pvt. Ltd. (JV)	G-Eng Advisory Services Pvt. Ltd. in JV with Voyants Solutions Private Limited in association with Nu-Infra Engineers Pvt. Ltd.	741.00	10/05/2021	21/02/2022		0				Amritsar	Punjab
132	4L of Beas-Mehta-Batala-Dera Baba Nanak from intersection with Jalandhar-Amritsar Highway (NH-3) near Beas till start of Batala Bypass near Village Acchhal (from Km. 0.000 to Km. 31.300) (Pkg-1)	TBD	31.30	EPC	Ganeshgarhia Construction Private Limited		440.00	25/03/2022							Amritsar	Punjab
133	4L of existing Beas – Baba Bakala - Dera Baba Nanak Section from start of Batala Bypass till intersection with Ajnala Gurdaspur Highway (NH 354) near Dera Baba Nanak (from Km. 31.300 to Km. 69.100) with Additional batala Bypass (Pkg-II)	NH - 503D	47.80	EPC	Varaha Infra Ltd.		519.79	31/03/2022							Amritsar	Punjab
134	Delhi-Amritsar-Katra Expressway (Phase-I Spur-I) from Jn. with Kapurthala - Sultanpur Lodhi Road (NH-703A) near Isharwal village to Jn. with Kapurthala - Tarn Taran road (NH-703AA) near Goinwal Sahib [Km 24+000 to Km 41+000 of Amritsar connectivity]	3	17.00	EPC	S.P. Singla Construction Pvt. Ltd		973.77	25/03/2022			0				Amritsar	Punjab

List of Projects awarded till 31.03.22 in FY 2021-22 (All Project types)

Sr. No.	Project Name	NH(New)	Total Length	Mode	Name of Concessionaire/ Contractor	Name of IE/AE/ SC	Total Awarded Cost (Rs Cr)	LOA Date - Civil Work	Agreement Date- Contractor	Appointed Date/Start Date- Contractor	Cumulative Physical progress till last month (%)	Cumulative Financial progress till last month (%)	Scheduled Completion Date	Likely Completion Date	PIU	State
135	Delhi-Amritsar-Katra Expressway (Phase-I Spur-II) from Junction with Kapurthala- TarnTaran road(NH703AA) near Goinwal Sahib to Junction with AmritsarJalandhar road (NH-3) near Bhishambarpura [Km 41+000 to Km 71+000 of Amritsar connectivity]	3	30.00	EPC	Ceigall India Ltd. - Krishna Constructions (JV)		1071.00	12/05/2021			0				Amritsar	Punjab
136	Delhi-Amritsar-Katra Expressway (Phase-I Spur-III) from Junction with Amritsar-Jalandhar road (NH-3) near Bhishambarpura to Junction with Amritsar-Anjala road (NH-354) near Amritsar Airport [Km 71+000 to Km 99+000 of Amritsar connectivity]	54	28.00	EPC	Joint Stock Company Industrial Association Vozrozhdenie		925.03	12/08/2021			0				Amritsar	Punjab
137	Construction of 6L Flyover at km 417.374 and 6L VUP at Km 416.700 i/c construction of new service road at location of flyover and VUP on Jalandhar-Amritsar section of NH-03 for rectification of Blackspots	03	1.50	EPC	MYC Infra Private Limited	TPF Getinsa Eurostudios SL - Segmental Consulting & Infrastructure (JV)	31.58	31/05/2021	03/08/2021	07/01/2022			06/07/2023		Amritsar	Punjab
138	6L flyover at existing km 430.625 near Tangra town and 6L VUP at existing km 435.170 near Mallian town inc. construction of new service road at location of flyover & VUP for blackspot rectification of NH-03	03	1.50	EPC	MYC Infra Private Limited	TPF Getinsa Eurostudios SL - Segmental Consulting & Infrastructure (JV)	37.33	28/05/2021	03/08/2021	07/01/2022			06/07/2023		Amritsar	Punjab
139	6L of existing Taran Taran flyover to Golden Gate stretch of NH-03 inc. 6L flyover at Km 446.590 (in front of best price) & Km 448.100 (in front of the Daboorja Road) and VUP at Km 448.590 and Major bridge at Km 445.957 for Blackspot rectification	3	3.50	EPC	DMR Builders Pvt. Ltd.	TPF Getinsa Eurostudios SL - Segmental Consulting & Infrastructure (JV)	77.09	16/04/2021	01/06/2021	07/01/2022			08/07/2023		Amritsar	Punjab

List of Projects awarded till 31.03.22 in FY 2021-22 (All Project types)

Sr. No.	Project Name	NH(New)	Total Length	Mode	Name of Concessionaire/ Contractor	Name of IE/AE/ SC	Total Awarded Cost (Rs Cr)	LOA Date - Civil Work	Agreement Date- Contractor	Appointed Date/Start Date- Contractor	Cumulative Physical progress till last month (%)	Cumulative Financial progress till last month (%)	Scheduled Completion Date	Likely Completion Date	PIU	State
140	6L elevated structure in Rayya at km 419.690 of NH-03 with service road on both sides including approaches for rectification of blackspots	03	1.50	EPC	DMR Builders Pvt. Ltd.	TPF Getinsa Eurostudios SL - Segmental Consulting & Infrastructure (JV)	57.07	16/04/2021	01/06/2021	20/09/2021			19/03/2023		Amritsar	Punjab
141	Moga - Bagha Purana - Bajakhana from km. 0.00 to km. 43.32	105B	43.32	HAM	VRC Constructions (India) Pvt. Ltd.	URS SCOTT WILSON INDIA PRIVATE LIMITED in Association with G-ENG ADVISORY SERVICES PRIVATE LIMITED	574.69	31/12/2021			0				Bhatinda	Punjab
142	4L of Malout-Mandi Dabwali section (Pkg-02) including Malout bypass and Mandi-Dabwali bypass	09	27.00	EPC	Gawar Construction Ltd		337.16	28/03/2022							Bhatinda	Punjab
143	6L Amritsar-Bathinda Greenfield section from Jn. with Bhagta Bhai Ka-Bhadaur Road near Dyalpura Bhai Ka to Jn. with Mandi Dabwali Bathinda Road on NH-54 near Sangat Kalan from km 93.000 to km 154.866 of NH-754A (Pkg-3)	NH-754A	61.87	HAM	Krishna Constructions.	Dhruv Consultancy Services Ltd. in JV with Arkitechno Consultants (I) Pvt. Ltd. in association with Kaius Consulting Pvt. Ltd.	1400.00	22/09/2021							Bhatinda	Punjab
144	6L of IT City Chowk to Kurali Chandigarh Road	205A	31.23	EPC	Ashoka Buildcon Limited	Voyants Solutions Pvt. Ltd. in JV with G-Eng Advisory Services Pvt. Ltd.	726.00	12/07/2021	18/08/2021		0				Chandigarh	Punjab

List of Projects awarded till 31.03.22 in FY 2021-22 (All Project types)

Sr. No.	Project Name	NH(New)	Total Length	Mode	Name of Concessionaire/ Contractor	Name of IE/AE/ SC	Total Awarded Cost (Rs Cr)	LOA Date - Civil Work	Agreement Date- Contractor	Appointed Date/Start Date- Contractor	Cumulative Physical progress till last month (%)	Cumulative Financial progress till last month (%)	Scheduled Completion Date	Likely Completion Date	PIU	State
145	4/6L Greenfield Ludhiana–Rupnagar highway from Jn. with NE-5 village near to Manewal(Ludhiana) to Jn. with NH-205 near Bheora Village (Rupnagar) from Km 66.0 to Km 91.0 i/c spur to Kharar from Km 0.0 to Km 19.5 with Ludhiana bypass of NH-205K (Pkg-3)	205K	43.26	HAM	IRCON International Limited	Upham International corporation in JV with SA Infrastructure Consultant Pvt Ltd in association with Quest Engineers & Consultants Pvt.Ltd	1107.00	22/12/2021	25/03/2022						Chandigarh	Punjab
146	Development of 6L (Greenfield) Jalandhar Bypass starting from Kahlwan (NH-03) ending at Kang Sahbu (NH-703) via Sarmastpur (NH-44) - Madara (NH-03) - Khajurla (NH-44)	-	46.50	HAM	Krishna Constructions.		1365.00	30/09/2021	07/03/2022		0				Jalandhar	Punjab
147	6L Amritsar-Bathinda Greenfield section from village Tiba on NE-5A to Jn. with Moga Jalandhar road (NH-703) near Dharamkot from km 0.000 to km 39.000 of NH-754A (Pkg-1)	NH-754A	39.00	HAM	G R Infraprojects Limited	Chaitanya Projects Consultancy Pvt. Ltd. in JV with K&J Projects Pvt. Ltd. & in association with Infrailuminations LLP	927.00	23/09/2021	15/12/2021		0				Jalandhar	Punjab
148	6L Amritsar-Bathinda Greenfield section from Jn. with Moga Jalandhar road (NH-703) near Dharamkot to Jn. with Bhagta Bhai Ka-Bhadaur Road near Dyalpura Bhai Ka from km 39.000 to km 93.000 of NH-754A (Pkg-2)	NH-754A	54.00	HAM	Krishna Constructions.	Chaitanya Projects Consultancy Pvt. Ltd. in JV with K&J Projects Pvt. Ltd. & in association with Infrailuminations LLP	1275.00	23/09/2021			0				Jalandhar	Punjab

List of Projects awarded till 31.03.22 in FY 2021-22 (All Project types)

Sr. No.	Project Name	NH(New)	Total Length	Mode	Name of Concessionaire/ Contractor	Name of IE/AE/ SC	Total Awarded Cost (Rs Cr)	LOA Date - Civil Work	Agreement Date- Contractor	Appointed Date/Start Date- Contractor	Cumulative Physical progress till last month (%)	Cumulative Financial progress till last month (%)	Scheduled Completion Date	Likely Completion Date	PIU	State
149	Costruction of 3L ROB at Km. 0.440 i/c widening construction of VUP at Km. 0.400 & ramps at LHS & RHS and merging of alignment with PAP flyover at Km. 0.710 on Panipat - Jalandhar section of NH-44	44	0.00	EPC	KRC Infraprojects Pvt. Ltd.		20.80	20/04/2021			0				Jalandhar	Punjab
150	4/6L Greenfield Ludhiana–Rupnagar highway from Jn. with NE-5 village near to Manewal(Ludhiana) to Jn. with NH-205 near Bheora Village (Rupnagar) from Km. 0.00 to Km. 37.7 including spur to Kharar with Ludhiana bypass of NH-205K (Pkg-1)	205K	37.70	HAM	G R Infraprojects Limited		951.00	30/09/2021	14/12/2021		0				Ludhiana	Punjab
151	4/6L Greenfield Ludhiana–Rupnagar Highway from Jn. with NE-5 village near to Manewal (Ludhiana) to Jn. with NH-205 near Bheora Village (Rupnagar) from Km 37.7 to Km 66.0 i/c spur to Kharar with Ludhiana bypass from Km 0.0 to Km 18.5 of NH-205K(Pkg-2)	205K	47.24	HAM	Ceigall India Ltd.		1035.00	31/12/2021			0				Ludhiana	Punjab
152	6L Access Controlled Ludhiana-Bathinda Greenfield highway from Jn. with Moga-Barnala Road (NH-703) near village Tallewal to Jn. with Delhi-Katra Expressway (NE-5) near Ludhiana (village Ballowal) from Km 30.300 to Km 75.543 of NH-754AD (Pkg-2)	NH-754AD	45.24	HAM	Chaitanya Projects Consultancy Pvt. Ltd. in JV with K&J Projects Pvt. Ltd. & in association with Infrailuminations LLP		917.00	09/11/2021			0				Ludhiana	Punjab

List of Projects awarded till 31.03.22 in FY 2021-22 (All Project types)

Sr. No.	Project Name	NH(New)	Total Length	Mode	Name of Concessionaire/ Contractor	Name of IE/AE/ SC	Total Awarded Cost (Rs Cr)	LOA Date - Civil Work	Agreement Date- Contractor	Appointed Date/Start Date- Contractor	Cumulative Physical progress till last month (%)	Cumulative Financial progress till last month (%)	Scheduled Completion Date	Likely Completion Date	PIU	State
153	6L Access Controlled Ludhiana-Bathinda Greenfield highway from Jn. with Amritsar-Bathanda Greenfield Road (NH-754A) near Rampura Phul to Jn. with Moga-Barnala Road (NH-703) near village Tallewal from Km 0.0 to Km 30.3 of NH-754AD (Pkg-1)	NH754AD	30.30	HAM	Ram Kumar Contractor	Chaitanya Projects Consultancy Pvt. Ltd. in JV with K&J Projects Pvt. Ltd. & in association with Infrailuminations LLP	623.05	11/11/2021			0				Ludhiana	Punjab
154	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-XII) from Junction with Amritsar-Mehta-SriHargobindpur-Tanda road (NH-503A) near SriHargobindpur to Junction with Pathankot-Gurdaspur road (NH-54) near Gurdaspur (Km 362+420 to km 397+700)	503A , 54	35.28	EPC	OJSC Euro-Asian Construction Corporation Evrascon - MKC Infrastructure Ltd. (JV)		853.66	23/04/2021	04/03/2022		0				Ludhiana (Expressway)	Punjab
155	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-XI) from Junction with Jalandhar - Kapurthala road (NH-703A) near khojewal village to Junction with Amritsar-Mehta-SriHargobindpur-Tanda road (NH-503A) near SriHargobindpur (Km 319+400 to km 362+420)	3 , 503A	43.02	EPC	OJSC Euro-Asian Construction Corporation Evrascon - MKC Infrastructure Ltd. (JV)		1269.96	28/05/2021	04/03/2022		0				Ludhiana (Expressway)	Punjab
156	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-X) from Jn. with Jalandhar - Moga road (NH-703) to Jn. with Jalandhar-Kapurthala road (NH-703A) and to Jn. with Kapurthala - Sultanpur Lodhi road (NH-703A) (km 0+00 to km 24+000 to Amritsar connectivity)	3	39.50	EPC	OJSC Euro-Asian Construction Corporation Evrascon - MKC Infrastructure Ltd. (JV)		1094.46	28/05/2021	04/03/2022		0				Ludhiana (Expressway)	Punjab

List of Projects awarded till 31.03.22 in FY 2021-22 (All Project types)

Sr. No.	Project Name	NH(New)	Total Length	Mode	Name of Concessionaire/ Contractor	Name of IE/AE/ SC	Total Awarded Cost (Rs Cr)	LOA Date - Civil Work	Agreement Date- Contractor	Appointed Date/Start Date- Contractor	Cumulative Physical progress till last month (%)	Cumulative Financial progress till last month (%)	Scheduled Completion Date	Likely Completion Date	PIU	State
157	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-IX) from Junction with Ludhiana-Moga road (NH-5) near Mullanpur Dakha to Junction with Jalandhar - Moga road (NH-703) near Kang Sahibu village (Km 260+860 to km 303+900)	5	43.04	EPC	OJSC Euro-Asian Construction Corporation Evrascon - MKC Infrastructure Ltd. (JV)	SA Infrastructure Consultants Pvt. Ltd. in association with Upham International Corporation Ltd.	1234.40	20/04/2021	04/03/2022		0				Ludhiana (Expressway)	Punjab
158	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-VIII) from Junction with Ludhiana-Malerkotla (SH-11) near Bhogiwal village to Junction with Ludhiana-Moga road (NH-5) near Mullanpur Dakha (Km 225+770 to km 260+860)	5 , SH-11	35.09	EPC	OJSC Euro-Asian Construction Corporation Evrascon - MKC Infrastructure Ltd. (JV)	SA Infrastructure Consultants Pvt. Ltd. in association with Upham International Corporation Ltd.	989.66	12/07/2021	04/03/2022		0				Ludhiana (Expressway)	Punjab
159	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-VII) from Junction with Patiala-Bathinda road (NH-7) near Bhawanigarh to Junction with Ludhiana-Malerkotla (SH-11) near Bhogiwal village (Km 188+830 to km 225+770)	7 ,SH-11	36.94	EPC	Ceigall India Ltd.	Intercontinental Consultants and Technocrats Pvt. Ltd.	881.00	20/07/2021	25/02/2022		0				Ludhiana (Expressway)	Punjab
160	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-VI) from Junction with Patiala-Samana-Patran road (SH-10) near Ghagga village to Junction with Patiala-Bathinda road (NH-7) near Bhawanigarh (Km 157+250 to Km 188+830)	7 ,SH-10	30.91	EPC	Shiv BuildIndia Pvt. Ltd. - Mehta construction Co. (JV)	Intercontinental Consultants and Technocrats Pvt. Ltd.	733.00	12/07/2021			0				Ludhiana (Expressway)	Punjab
161	4L Greenfield spur from Delhi-Vadodara Greenfield expressway near Bandikui to Jaipur	NE4C	67.00	HAM	G R Infraprojects Limited		1368.00	30/03/2022							Dausa	Rajasthan
162	Sriganganagar-Pugal (Package 6)	911	102.00	HAM	VRC Constructions (India) Pvt. Ltd.		553.89	29/10/2021	10/12/2021						Hanumangarh	Rajasthan

List of Projects awarded till 31.03.22 in FY 2021-22 (All Project types)

Sr. No.	Project Name	NH(New)	Total Length	Mode	Name of Concessionaire/ Contractor	Name of IE/AE/ SC	Total Awarded Cost (Rs Cr)	LOA Date - Civil Work	Agreement Date- Contractor	Appointed Date/Start Date- Contractor	Cumulative Physical progress till last month (%)	Cumulative Financial progress till last month (%)	Scheduled Completion Date	Likely Completion Date	PIU	State
163	4L of Karwar (Km. 281.980 of NH-62 Nagaur road) to Dangiyavas of Jodhpur Ring Road (Pkg-II)	125A	30.09	EPC	Spetsdorstroy LLC - OSS Construction Private Limited (JV)		298.78	31/03/2022			0				Jodhpur	Rajasthan
164	Bangalore Chennai Expressway Phase-III – Package III (Arakkonam to Kancheepuram) from Km 204.500 to Km 230.000	TBD	25.50	HAM	KCC Buildcon Pvt. Ltd.		832.00	14/09/2021							Kanchipuram	Tamil Nadu
165	Bangalore Chennai Expressway Phase-III – Package I (Gudipala to Walajahpet) from Km 156.000 to Km 180.000	TBD	24.00	HAM	Montecarlo Limited		1023.00	16/09/2021	06/12/2021						Kanchipuram	Tamil Nadu
166	Bangalore Chennai Expressway Phase-III – Package II (Walajahpet to Arakkonam) from Km 180.000 to Km 204.500	TBD	24.50	HAM	KCC Buildcon Pvt. Ltd.		832.00	16/09/2021	17/11/2021						Kanchipuram	Tamil Nadu
167	4L Bangalore-Chennai Expressway from Km. 230.000 to Km. 261.705 of Kanchepuram to Sriperumbudur Section (Phase-III/Package-IV)	TBD	31.71	HAM	Ramalingam Construction Company Pvt. Ltd		1580.00	16/09/2021	15/11/2021						Kanchipuram	Tamil Nadu
168	Mahabalipuram - Pondicherry (Pkg-II) [Mugaiyur to Marakkanam]	332A	31.00	HAM	SPL Infrastructure Pvt. Ltd	LN Malviya Infra Projects Pvt. Limited in association with Intratech Civil Solutions & Consultant	792.00	10/11/2021			0				Kanchipuram	Tamil Nadu
169	6L of Maduravoyal to Sriperumbudur Section from Km. 13.800 to Km. 37.000 of NH-4 through State Highways Department	48	23.20	Item Rate	State PWD		380.80	22/11/2021	21/01/2022				13/02/2023	13/02/2023	Kanchipuram	Tamil Nadu
170	Hosur to Dhamrapuri (Pkg-1) [Neraluru - Thorapalli Agraharam]	844	23.35	HAM	SCC Infrastructure Private Limited		485.47	27/01/2022			0				Krishnagiri	Tamil Nadu

List of Projects awarded till 31.03.22 in FY 2021-22 (All Project types)

Sr. No.	Project Name	NH(New)	Total Length	Mode	Name of Concessionaire/ Contractor	Name of IE/AE/ SC	Total Awarded Cost (Rs Cr)	LOA Date - Civil Work	Agreement Date-Contractor	Appointed Date/Start Date-Contractor	Cumulative Physical progress till last month (%)	Cumulative Financial progress till last month (%)	Scheduled Completion Date	Likely Completion Date	PIU	State
171	4L of Thirumangalam to Vadugapatti section from km 0.000 to km 36.000 of NH-744	744	36.00	EPC	S&P Infrastructure Developers(P) Ltd		541.61	31/03/2022							Madurai	Tamil Nadu
172	4L of Vadugapatti to Therkuvenganallur (Rajapalyam) section from km 36.000 to km 71.600 of NH-744	744	35.60	EPC	KMC Construction Ltd.		723.33	31/03/2022							Madurai	Tamil Nadu
173	Hyderabad - Maneguda	163	46.39	HAM	Megha Engineering and Infrastructure Ltd.		785.00	17/03/2022							Hyderabad	Telangana
174	6L Access Controlled Greenfield Highway of Julekal village to Dinnedevaram village from Km 242.200 to Km 280.400 (Pkg-2)	TBD	38.20	HAM	Megha Engineering and Infrastructure Ltd.		943.50	30/03/2022							Hyderabad	Telangana
175	6L Access Controlled Greenfield Highway of Nandinne village to Julekal village from Km 202.900 to Km 242.200 (Pkg-1)	TBD	39.30	HAM	Megha Engineering and Infrastructure Ltd.		779.50	30/03/2022							Hyderabad	Telangana
176	Khammam-Devarapalle Pkg II [4L Access Controlled (Greenfield) from Somavaram village to Chintagudem village (Design Chainage 33+604 to 63+117)]	365BG	29.51	HAM	H.G. Infra Engineering Limited		637.11	15/09/2021			0				Khammam	Telangana
177	Khammam-Devarapalle Pkg III [4L Access Controlled (Greenfield) from Chintagudem village to Recherla village (Design Chainage 63+117 to 105+236)]	365BG	42.12	HAM	KMV Projects Ltd.		804.69	15/09/2021							Khammam	Telangana
178	Khammam-Devarapalle Pkg I [4L Access Controlled (Greenfield) from Thallampadu village to Somavaram village (Design Chainage 0+000 to 33+604)]	365BG	33.06	HAM	H.G. Infra Engineering Limited		772.11	16/09/2021			0				Khammam	Telangana

List of Projects awarded till 31.03.22 in FY 2021-22 (All Project types)

Sr. No.	Project Name	NH(New)	Total Length	Mode	Name of Concessionaire/ Contractor	Name of IE/AE/ SC	Total Awarded Cost (Rs Cr)	LOA Date - Civil Work	Agreement Date- Contractor	Appointed Date/Start Date- Contractor	Cumulative Physical progress till last month (%)	Cumulative Financial progress till last month (%)	Scheduled Completion Date	Likely Completion Date	PIU	State
179	6L of existing 4L from Gundlapochampally to Bowenpally from km 471.300 to km 481.331 of NH-44	44	10.03	EPC	Lakshmi Infrastructure & Developers Pvt Ltd		401.18	15/03/2022							Nirmal	Telangana
180	4L VUP at Aler-Jeedikal Cross Road at Km 72.010 along with Slip/Service Roads on Hyderabad-Warangal section of NH-163	163	1.68	EPC	Rockeira Engineering LLP	Theme Engineering Services Pvt. Ltd.	29.70	02/07/2021	03/08/2021	01/09/2021	36	0.00	05/03/2023	05/03/2023	Warangal	Telangana
181	4L from Gaju Village at Km. 32.982 to Devinagar Bypass (End) at Km. 208.000 of NH-530B (Pkg-1C).	530B	33.02	HAM	PNC Infratech Pvt. Ltd.		738.00	25/03/2022							Agra	Uttar Pradesh
182	4L from Mathura Bypass (Start) at Existing Km. 154.20 of NH-44 to Gaju Village at Km 32.982 of NH-530B (Pkg-1B)	530B	32.98	HAM	PNC Infratech Pvt. Ltd.		885.00	29/03/2022			0				Agra	Uttar Pradesh
183	6L of Agra Bypass (Northern) connecting Km. 174.500 of NH-2 (new NH-19) to Km. 141.000 of Yamuna Expressways	TBD	12.67	EPC	HILLWAYS CONSTRUCTION COMPANY PVT. LTD. - VELJI RATNA SORATHIA INFRA PVT. LTD. (JV)		305.00	28/03/2022							Agra	Uttar Pradesh
184	Special Repair and Maintenance of Phephna (Ballia) - Chiraiya More (Barria) Section from Km 473.400 to Km 518.500 on NH-31 (Pkg-2)	31	45.10	Item Rate	MSV International Inc. - MSPARK (JV)		41.00	03/01/2022	03/02/2022	03/02/2022	28		03/08/2022	03/08/2022	Azamgarh	Uttar Pradesh
185	Repair and Maintenance of Rouza Chouraha (Ghazipur)- Phephna (Ballia) Section from Km 405.030 to Km 473.400 on NH-31 (Pkg-1)	31	68.37	Item Rate	MSV International Inc. - MSPARK (JV)		57.00	03/01/2022	03/02/2022	03/02/2022	33		03/08/2022	03/08/2022	Azamgarh	Uttar Pradesh
186	Special Repair and Maintenance of Chiraiya More (Barria) to Jayprabha Setu Section from Km 518.500 to Km 535.300 on NH-31 (Pkg-3)	31	16.80	Item Rate	Jaiprakesh Associates Ltd.	MSV International Inc.	20.00	03/01/2022	03/02/2022	03/02/2022	0		03/08/2022	03/08/2022	Azamgarh	Uttar Pradesh

List of Projects awarded till 31.03.22 in FY 2021-22 (All Project types)

Sr. No.	Project Name	NH(New)	Total Length	Mode	Name of Concessionaire/ Contractor	Name of IE/AE/ SC	Total Awarded Cost (Rs Cr)	LOA Date - Civil Work	Agreement Date- Contractor	Appointed Date/Start Date- Contractor	Cumulative Physical progress till last month (%)	Cumulative Financial progress till last month (%)	Scheduled Completion Date	Likely Completion Date	PIU	State
187	Muzzafarnagar - Miranpur	709AD	27.25	EPC	RCC Developers Ltd.	LN Malviya Infra Projects Pvt. Ltd. in Association with Casta Engineers Pvt. Ltd.	465.00	24/09/2021	10/11/2021	04/04/2022	0	0.00	04/04/2024		Baghpat	Uttar Pradesh
188	4L Spur of Panipat - Shamli connecting NH-709AD (Panipat – Shamli – Muzaffarnagar) and NH-709A (Karnal – Meerut) bypassing Shamli district (UP)	709AD	8.00	EPC	Brij Gopal Construction Co. Pvt. Ltd. - Ramkey Infrastructure Ltd.(JV)		111.55	15/03/2022							Baghpat	Uttar Pradesh
189	6L access control Greenfield highway of Vill-Khyawari to Vill-Latifpur at Saharanpur Bypass from Km. 82.000 to Km. 119.790 (Pkg-4)	TBD	37.79	EPC	Krishna Constructions.	Dhruv Consultancy Services Ltd. - Chaitanya Projects Consultancy Pvt. Ltd. (JV)	612.00	28/08/2021			0				Baghpat	Uttar Pradesh
190	6L access control Greenfield highway of Vill-Lohadda to Vill-Karaunda Mahajan from Km. 27.000 to Km. 56.500 (Pkg-2)	TBD	29.50	EPC	Krishna Constructions.		503.00	28/08/2021			0				Baghpat	Uttar Pradesh
191	6L access controlled Greenfield highway of Junction of EPE (Vill.-Mavikalan) to Vill.-Lohadda from Km. 0.000 to Km. 27.000 (Pkg-1)	TBD	27.00	EPC	Raj Shyama Constructions Pvt. Ltd.		464.00	24/12/2021			0	0.00			Baghpat	Uttar Pradesh
192	6L access control Greenfield highway of Vill-Karaunda Mahajan to Vill-Khyawari from Km. 56.500 to Km. 82.000 (Pkg-3)	TBD	25.50	EPC	Shiv Build India Pvt. Ltd. - Jandu Construction India Pvt. Ltd. (JV)	Dhruv Consultancy Services Ltd. - Chaitanya Projects Consultancy Pvt. Ltd. (JV)	434.99	28/08/2021	06/01/2022		0				Baghpat	Uttar Pradesh
193	Bijnor-Kotawali	709AD	21.68	EPC	APS Hydro Pvt. Ltd. - Mathiyani Construction Pvt. Ltd. (JV)	L.N. Malviya infra projects Pvt. Ltd.	188.60	22/07/2021	09/09/2021	01/11/2021	8	0.00	02/05/2023	02/05/2023	Baghpat	Uttar Pradesh

List of Projects awarded till 31.03.22 in FY 2021-22 (All Project types)

Sr. No.	Project Name	NH(New)	Total Length	Mode	Name of Concessionaire/ Contractor	Name of IE/AE/ SC	Total Awarded Cost (Rs Cr)	LOA Date - Civil Work	Agreement Date- Contractor	Appointed Date/Start Date- Contractor	Cumulative Physical progress till last month (%)	Cumulative Financial progress till last month (%)	Scheduled Completion Date	Likely Completion Date	PIU	State
194	Improvement and Up-Gradation of Existing Road to 4L PS from Km 229.070 to 260.800, End of Hardoi District to Lucknow Ring road of NH 731 (Pkg-4)	731	31.73	EPC	R.P. INFRAVENTURE PVT. LTD. - SOBTI INFRA TECH LTD. (JV)		280.72	14/03/2022			0				Bareilly	Uttar Pradesh
195	Improvement and Up-Gradation of Existing Road to 4L PS from Km 175.080 to 229.070, from End of Hardoi Bypass to End of Hardoi District of NH 731 (Pkg-3)	731	53.99	HAM	PNC Infratech Pvt. Ltd.		864.00	16/03/2022			0				Bareilly	Uttar Pradesh
196	Construction of 4L Connector from Delhi Meerut Expressway (Km 50.000 of Pkg IV) to Km 8.520 of NH-235 (Pkg-5)	03	14.60	EPC	APS Hydro Pvt. Ltd. - Mathiyani Construction Pvt. Ltd. (JV)		525.00	15/11/2021	17/01/2022						Ghaziabad	Uttar Pradesh
197	4L of Sonauli - Gorakhpur	29	80.00	HAM	PNC Infratech Pvt. Ltd.		1458.00	30/03/2022			0				Gorakhpur	Uttar Pradesh
198	Greenfield Kanpur - Lucknow (Expressway)	27	63.00	HAM	PNC Infratech Pvt. Ltd.		2926.00	15/03/2022			0				Lucknow	Uttar Pradesh
199	2L PS of Najibabad Kotdwar section from 112.575 to Km. 138.635 of NH 119	119	15.56	EPC	AJAY PRAKASH ASSOCIATES		51.88	23/03/2022							Meerut	Uttar Pradesh
200	4L of Najibabad Bypass from Km. 105.423 to Km. 118.373 (excluding 2.45 Km. of NH-74 Bypass) of NH-119	119	10.50	EPC	HILLWAYS CONSTRUCTION COMPANY PVT. LTD. - VELJI RATNA SORATHIA INFRA PVT. LTD. (JV)		225.50	23/03/2022							Meerut	Uttar Pradesh
201	4L Spur of Meerut-Garh-Mukteshwar section connecting NH-119 and NH-58 bypassing Meerut Town of NH 709 A	709 A	13.40	EPC	Raj Shyama Constructions Pvt. Ltd.		224.96	23/03/2022							Meerut	Uttar Pradesh
202	4L Rampur Bypass from Km. 181.000 to Km. 189.500	9	10.19	EPC	OSS Construction Pvt. Ltd. In JV WITH SPETSDORSTORY LLC		188.91	30/03/2022							Moradabad	Uttar Pradesh

List of Projects awarded till 31.03.22 in FY 2021-22 (All Project types)

Sr. No.	Project Name	NH(New)	Total Length	Mode	Name of Concessionaire/ Contractor	Name of IE/AE/ SC	Total Awarded Cost (Rs Cr)	LOA Date - Civil Work	Agreement Date- Contractor	Appointed Date/Start Date- Contractor	Cumulative Physical progress till last month (%)	Cumulative Financial progress till last month (%)	Scheduled Completion Date	Likely Completion Date	PIU	State
203	4L (Greenfield) Western Side spur of Rampur-Rudrapur Section from Km 0.000 to Km 13.700 connecting NH-24 to NH-87 bypassing rampur town	-	13.70	EPC	Dev Yash Projects and Infrastructure Pvt. Ltd. - Raj Shyama Constructions Pvt. Ltd. (JV)		240.40	04/03/2022							Moradabad	Uttar Pradesh
204	2L PS of Raebareli - Jagdishpur with 4L Jagdishpur Bypass Spur	330A	46.02	EPC	SKS Infra Projects Pvt. Ltd.		369.71	02/08/2021	26/10/2021	07/01/2022	0	0.00	01/06/2024	01/06/2024	Raebareli	Uttar Pradesh
205	One Time Improvement & Maintenance of Ghaghra Bridge - Varanasi section from km 180.420 to km 299.350 of NH-233(New NH-28) (Pkg. II & III)	28	21.05	Item Rate	Uma Associates		16.59	15/06/2021	08/07/2021	08/07/2021	19		17/02/2022		Varanasi	Uttar Pradesh
206	One Time Improvement & Maintenance of Sultanpur to Varanasi Section from km 134.70 to km 263.00 of NH-56(New NH-731)	731	71.16	Item Rate	SRSC INFRA PRIVATE LIMITED		61.59	09/04/2021	20/05/2021	20/05/2021	99		15/04/2022		Varanasi	Uttar Pradesh
207	4/6L of Spur to Haridwar (Greenfield) from Km. 0.000 to Km. 49.000	TBD	49.00	HAM	Krishna Constellation Pvt. Ltd.		1475.00	24/12/2021							Roorkee	Uttarakhand
208	4L of Dudhadhari Elevated Flyover (Muzaffarnagar –Haridwar section) from Km 356.450 to Km 353.800 of NH-34	34	2.65	EPC	SEC Buildtech Pvt. Ltd.		111.99	30/11/2021							Roorkee	Uttarakhand
209	2L PS of Khatima bypass from km 24+720 to km. 32+975	9	8.26	EPC	APS Infra	SA Infrastructure Consultants Pvt. Ltd.	36.78	18/05/2021	29/06/2021	21/07/2021	48	47.03	16/04/2022	28/04/2022	Rudrapur	Uttarakhand
210	Upgradation and 4L of Haridwar Bypass from Km 0.000 (Km 188.100 of NH-58) to Km. 15.100 (Km 5.100 of NH 74) (PKg-1)	TBD	15.10	HAM	IRCON International Limited		861.00	06/01/2022							VasantViharDehradun	Uttarakhand
211	4L of Purulia Bypass section from Km 84.030 to Km 94.345 of NH-32	32	10.32	EPC	Varaha Infra Ltd.	L.N. Malviya infra projects Pvt. Ltd.	172.50	18/08/2021	20/10/2021	05/02/2022	3	0.00	04/08/2023		Durgapur	West Bengal

List of Projects awarded till 31.03.22 in FY 2021-22 (All Project types)

Sr. No.	Project Name	NH(New)	Total Length	Mode	Name of Concessionaire/ Contractor	Name of IE/AE/ SC	Total Awarded Cost (Rs Cr)	LOA Date - Civil Work	Agreement Date- Contractor	Appointed Date/Start Date- Contractor	Cumulative Physical progress till last month (%)	Cumulative Financial progress till last month (%)	Scheduled Completion Date	Likely Completion Date	PIU	State
212	Construction of Pedestrian Underpass (PUP), Box Culvert (BC), Minor Bridge (MNB) and other Road Works From Km. 34.510 to Km. 35.100 near Vellora Chawk on Balasore - Kharagpur Section of NH-60(New NH-16)	16	0.59	EPC	K K Narsaria Construction	LEA Associates South Asia Pvt. Ltd.	11.11	07/06/2021	03/09/2021	05/10/2021	0		29/03/2023		Kharagpur	West Bengal